



DEPARTMENT OF PUBLIC WORKS – ENGINEERING DIVISION

ENGINEERED GRADING CONSULTANT STATEMENT

Address/
Tract No. _____ Locality _____ Permit No. _____

Owner _____ Contractor _____

ROUGH GRADING

BY FIELD/CIVIL ENGINEER

Based upon observations, rough grading of the lots listed below has been completed in conformance with plans therefore marked "ACCEPTED" by the City and the California Building Code, Appendix J as amended by City of Palmdale Ordinance 1410. The work includes but is not limited to the following: grading to approximate final elevations; staking of property lines; location and gradient of cut and fill slopes; location, cross-sectional configuration and flowline gradient of drainage swales and terraces (graded ready for paving); berms installed where indicated; and required drainage slopes provided on building pads.

LOT NOS. _____

Record plans have been prepared

Latest plan revision date _____

Remarks: _____

Engineer: _____ Reg No. _____ Date _____

Signature & Stamp

BY SOILS ENGINEER

Based upon tests and observations, the earth fills placed on the following lots were installed upon properly prepared base materials and compacted in compliance with requirements of the California Building Code, Appendix J as amended by City of Palmdale Ordinance 1410. Fill slope surfaces have been compacted and buttress fills or similar stabilization measures have been installed in accordance with my recommendations as approved by the City Engineer. Sub-drains have been provided where required and locations of said sub-drains are shown on plans dated _____

LOT NOS. _____

See report dated _____ for compaction test data and procedure, recommend allowable soil bearing values and other special recommendations.

EXPANSIVE SOILS (YES) (NO) LOT NOS. _____

BUTTRESS FILLS (YES) (NO) LOT NOS. _____

Remarks: _____

Engineer: _____ Reg No. _____ Date _____

Signature & Stamp

FINAL GRADING

BY FIELD/CIVIL ENGINEER

I verify to the satisfactory completion of grading in accordance with the approved plans. All required drainage devices have been installed; slope planting established and irrigation systems provided (where required); adequate provisions have been made for drainage of surface waters from each building site; and included herewith, if required, is evidence of an effective rodent control program.

LOT NOS. _____

Remarks: _____

Engineer: _____ Reg No. _____ Date _____

Signature & Stamp